

CONSTRUCTION NEWSLETTER

PROJECT UPDATE (August 31, 2016)



Watertown Road Improvement Project



Questions?

If you have any questions or concerns about the project, *Mark Anderson* will be the on-site rep. and quickest way to have your question answered.

The Project Engineer, *Alex Miller*, can also be contacted if Mark is unavailable.

Please don't hesitate to leave voice messages if we are unavailable. We will return them as soon as possible.

Project Contacts

Mark Anderson (612) 360-1299
On-Site Representative

Alex Miller (763) 287-8318
Project Engineer

Chris LaBounty (763) 231-4860
Project Manager

Utilities Emergency (952) 476-2855
Public Works

Construction Activity Update

Underground utility work east of Inglewood Street has been completed, and the contractor is currently working on the roadway reconstruction. West of Inglewood, the contractor is continuing to progress the utility replacement and watermain extension work on Harrington Drive and Watertown Road.

Project Schedule East of Inglewood:

The contractor is currently working on the reconstruction of the roadway in preparation for concrete curb and gutter. Once the roadway base has been placed the contractor will pour concrete curb and gutter on the roadway east of Inglewood. Following curb placement the contractor will begin shaping the roadway for paving.

Concrete curb placement is currently scheduled for the upcoming week (after the labor day weekend). You will be notified by the construction inspector prior to curb and gutter placement so property owners can move vehicles out of their garages as necessary. Property owners east of Inglewood will not have access to their driveways for the first five days following curb placement, and we also ask that you do not park next to the curb for the first 24-hours after curb placement. Rather, please park on an adjacent roadway not under construction.

Project Schedule West of Inglewood:

The utility contractor is anticipating that sanitary sewer and watermain utility work will be completed by Mid-September. Once utility work has been completed the contractor will begin completing culvert installation for residential driveways on Watertown Road. Following utility improvements the contractor will begin preparing the roadway. Harrington Drive will receive concrete curb and gutter similar to Watertown Road (east of Inglewood Street), and Watertown Road will be paved with an aggregate shoulder.

Property owners on Harrington Drive will be notified prior to concrete curb and gutter installation.

CONSTRUCTION NEWSLETTER

PROJECT UPDATE (August 31, 2016)



Watertown Road Improvement Project



Reminder about Safety in the Work Zone

We ask residents to please be patient during construction and to remember the following tips to promote a safe working and living environment:

- Stay alert & watch for signs, equipment , and workers.
- Remind children to stay away from the construction site, equipment, and stock piled materials.
- Please do not enter the utility trenches, utility structures, or areas fenced off by contractor.
- Watch your speeds.
- In the event of an emergency, call 911 first.

Working Hours

The contractor is permitted to work between the hours of 7am and 7pm Mon-Fri and from 9am-5pm on Saturdays. Due to recent weather delays, the contractor is planning to utilize the Saturday working hours to complete work. No work is planned for Sundays or Holidays.

Temporary Mail Service

Temporary mailboxes have been set up to allow for continued delivery of mail during construction activities. The on-site representative will work to keep residents informed of any changes to temporary mail service. Mailboxes will be reinstalled in a location approved by the post office once construction is complete. You will receive a door hanger a few days before mailbox reinstallation is set to take place.

On-Line Resources

The City website can be a resource for residents, community members, and visitors. Please visit the website below for more information:

<http://www.longlakemn.gov/>